


ALASKA LNG PROJECT	DOCKET No. CP17-___-000 RESOURCE REPORT No. 7 APPENDIX D – APPLICANT’S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	Doc No: USAI-PE-SRREG-00- 000007-000 DATE: APRIL 14, 2017 REVISION: 0
	PUBLIC	

**APPENDIX D APPLICANT’S UPLAND EROSION CONTROL,
REVEGETATION, AND MAINTENANCE PLAN**

ALASKA LNG

**DOCKET NO. CP17-____-000
RESOURCE REPORT NO. 7
APPENDIX D**

**UPLAND EROSION CONTROL,
REVEGETATION, AND MAINTENANCE PLAN
(APPLICANT'S PLAN)**

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 2 OF 18

**APPLICANT'S UPLAND EROSION CONTROL,
REVEGETATION, AND MAINTENANCE PLAN**

TABLE OF CONTENTS

I. APPLICABILITY 3

II. SUPERVISION AND INSPECTION..... 3

 A. ENVIRONMENTAL INSPECTION 3


III. PRECONSTRUCTION PLANNING 5

IV. INSTALLATION 7

V. RESTORATION 12

VI. OFF-ROAD VEHICLE CONTROL 17

VII. POST-CONSTRUCTION ACTIVITIES AND REPORTING 17

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 3 OF 18

I. APPLICABILITY

- A. The intent of this Plan is to assist the **Alaska LNG Project (Project)** by identifying baseline mitigation measures for minimizing erosion and enhancing revegetation. Project sponsors shall specify in their applications for a new FERC authorization and in prior notice and advance notice filings, any individual measures in this Plan they consider unnecessary, technically infeasible, or unsuitable due to local conditions and fully describe any alternative measures they would use. Project sponsors shall also explain how those alternative measures would achieve a comparable level of mitigation.

Once a project is authorized, the Project can request further changes as variances to the measures in this Plan. The Director of the Office of Energy Projects (Director) will consider approval of variances upon written request from the Project, if the Director agrees that a variance:

1. provides equal or better environmental protection;
2. is necessary because a portion of this Plan is infeasible or unworkable based on project-specific conditions; or
3. is specifically required in writing by another federal, state, or Native American land management agency for the portion of the project on its land or under its jurisdiction.


Project-related impacts on wetland and waterbody systems are addressed in Applicant's Wetland and Waterbody Construction and Mitigation Procedures (Applicant's Procedures).

II. SUPERVISION AND INSPECTION

A. ENVIRONMENTAL INSPECTION


1. At least one Environmental Inspector is required for each construction spread during construction and restoration (as defined by section V). The number and experience of Environmental Inspectors assigned to each construction spread shall be appropriate for the length of the construction spread and the number/significance of resources affected.
2. Environmental Inspectors shall have peer status with all other activity inspectors.
3. Environmental Inspectors shall have the authority to stop activities that violate the environmental conditions of the FERC's Orders, stipulations of other environmental permits or approvals, or landowner easement agreements; and to order appropriate corrective action.

B. RESPONSIBILITIES OF ENVIRONMENTAL INSPECTORS

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 4 OF 18

At a minimum, the Environmental Inspector(s) shall be responsible for:

1. Inspecting construction activities for compliance with the requirements of this Plan, the Procedures, the environmental conditions of the FERC's Orders, the mitigation measures proposed by the **Project** (as approved and/or modified by the Order), other environmental permits and approvals, and environmental requirements in landowner easement agreements.
2. Identifying, documenting, and overseeing corrective actions, as necessary to bring an activity back into compliance;
3. Verifying that the limits of authorized construction work areas and locations of access roads are visibly marked before clearing, and maintained throughout construction;
4. Verifying the location of signs and highly visible flagging marking the boundaries of sensitive resource areas, waterbodies, wetlands, or areas with special requirements along the construction work area;
5. Identifying erosion/sediment control and soil stabilization needs in all **Project** areas;
6. Ensuring that the design of slope breakers will not cause erosion or direct water into sensitive environmental resource areas, including cultural resource sites, waterbodies, and sensitive species habitats. **Ensure water entering wetlands from slope breakers will be first directed into energy dissipating devices;**
7. Verifying that dewatering activities are properly monitored and do not result in the deposition of sand, silt, and/or sediment into sensitive environmental resource areas, including wetlands, waterbodies, cultural resource sites, and sensitive species habitats; stopping dewatering activities if such deposition is occurring and ensuring the design of the discharge is changed to prevent reoccurrence; and verifying that dewatering structures are removed after completion of dewatering activities;
8. Ensuring that subsoil and topsoil are tested in agricultural and residential areas to measure compaction and determine the need for corrective action;
9. Advising the Chief Construction Inspector when environmental conditions (such as wet weather or frozen soils) make it advisable to restrict or delay construction activities to avoid topsoil mixing or excessive compaction;
10. **Ensure the post-construction right-of-way is graded to stable contours with the surface soils in a suitable condition for restoration.**

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 5 OF 18


11. Verifying that the soils imported for agricultural or residential use are certified as free of noxious weeds and soil pests, unless otherwise approved by the landowner;
12. Ensuring that erosion control devices are properly installed to prevent sediment flow into sensitive environmental resource areas (e.g., wetlands, waterbodies, cultural resource sites, and sensitive species habitats) and onto roads, and determining the need for additional erosion control devices;
13. Inspecting and ensuring the maintenance of temporary erosion control measures at least:
 - a. on a daily basis in areas of active construction or equipment operation;
 - b. on a weekly basis in areas with no construction or equipment operation; and
 - c. within 24 hours of each 0.5 inch of rainfall;
14. Ensuring the repair of all ineffective temporary erosion control measures within 24 hours of identification, or as soon as conditions allow if compliance with this time frame would result in greater environmental impacts;
15. Keeping records of compliance with the environmental conditions of the FERC's Orders, and the mitigation measures proposed by the **Project** in the application submitted to the FERC, and other federal or state environmental permits during active construction and restoration;
16. Identifying areas that should be given special attention to ensure stabilization and restoration after the construction phase; and
17. Verifying that locations for any disposal of excess construction materials for beneficial reuse comply with section III.E.

III. PRECONSTRUCTION PLANNING

The **Project** shall do the following before construction:

A. CONSTRUCTION WORK AREAS

1. Identify all construction work areas (e.g., construction right-of-way, extra work space areas, pipe storage and contractor yards, borrow and disposal areas, access roads) that would be needed for safe construction. The **Project** must ensure that appropriate cultural resources and biological surveys are conducted, as determined necessary by the appropriate federal and state agencies.

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 6 OF 18

2. The **Project** is encouraged to consider expanding any required cultural resources and endangered species surveys in anticipation of the need for activities outside of authorized work areas.
3. Plan construction sequencing to limit the amount and duration of open trench sections, as necessary, to prevent excessive erosion or sediment flow into sensitive environmental resource areas.

D. ROAD CROSSINGS AND ACCESS POINTS

Plan for safe and accessible conditions at all roadway crossings and access points during construction and restoration.

E. DISPOSAL PLANNING

Determine methods and locations for the regular collection, containment, and disposal of excess construction materials and debris (e.g., timber, slash, mats, garbage, drill cuttings and fluids, excess rock) throughout the construction process. Disposal of materials for beneficial reuse must not result in adverse environmental impact **by the Project** and is subject to compliance with all applicable survey, landowner or land management agency approval, and permit requirements.


F. AGENCY COORDINATION

The Project must coordinate with the appropriate local, state, and federal agencies as outlined in this Plan and/or required by the FERC's Orders.

1. Obtain written recommendations from the local soil conservation authorities or land management agencies regarding permanent erosion control and revegetation specifications.
2. Develop specific procedures in coordination with the appropriate agencies to prevent the introduction or spread of invasive species, noxious weeds, and soil pests resulting from construction and restoration activities.
3. Develop specific procedures in coordination with the appropriate agencies and landowners, as necessary, to allow for livestock and wildlife movement and protection during construction.
4. Develop specific blasting procedures in coordination with the appropriate agencies that address pre- and post-blast inspections; advanced public notification; and mitigation measures for building foundations, groundwater wells, and springs. Use appropriate methods (e.g., blasting mats) to prevent damage to nearby structures and to prevent debris from entering sensitive environmental resource areas.

G. SPILL PREVENTION AND RESPONSE PROCEDURES

The Project shall develop project-specific Spill Prevention and Response

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 7 OF 18

Procedures as specified in section IV of Applicant's Procedures. A copy must be filed with the Secretary of the FERC (Secretary) prior to construction and made available in the field on each construction spread.

H. RESIDENTIAL CONSTRUCTION

For all properties with residences located within 50 feet of construction work areas, the Project shall: avoid removal of mature trees and landscaping within the construction work area unless necessary for safe operation of construction equipment, or as specified in landowner agreements; fence the edge of the construction work area for a distance of 100 feet on either side of the residence; and restore all lawn areas and landscaping immediately following cleanup operations, or as specified in landowner agreements. If seasonal or other weather conditions prevent compliance with these time frames, maintain and monitor temporary erosion controls (sediment barriers and mulch) until conditions allow completion of restoration.

I. WINTER CONSTRUCTION PLAN

The Project shall develop and file a project-specific Winter and Permafrost Construction Plan with the FERC application.


The plan shall address:

1. winter construction procedures (e.g., snow handling and removal, access road construction and maintenance, soil handling under saturated or frozen conditions, topsoil stripping) **and for permafrost terrain during winter and summer periods;**
2. stabilization and monitoring procedures if ground conditions will delay restoration until the following spring (e.g., mulching and erosion controls, inspection and reporting, stormwater control during spring thaw conditions); and
3. final restoration procedures (e.g., subsidence and compaction repair, topsoil replacement, seeding).

IV. INSTALLATION

A. APPROVED AREAS OF DISTURBANCE

1. Project-related ground disturbance shall be limited to the construction right-of-way, **additional** temporary work space (ATWS), pipe storage yards, borrow and disposal areas, access roads, **shooflies**, and other areas approved in the FERC Order. **Where fill is imported to provide a stable work surface in any of the above areas, the fill will be left in place.** Any project-related ground disturbing activities outside these

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 8 OF 18

areas will require prior Director approval. This requirement does not apply to activities needed to comply with the Plan and Procedures (i.e., slope breakers, energy-dissipating devices, dewatering structures, drain tile system repairs) or minor field realignments and workspace shifts per landowner needs and requirements that do not affect other landowners or sensitive environmental resource areas. All construction or restoration activities outside of authorized areas are subject to all applicable survey and permit requirements, and landowner easement agreements.

2. The construction right-of-way width for the **Project** shall not exceed **145** feet or that described in the FERC application unless otherwise modified by a FERC Order. However, in limited, non-wetland areas, this construction right-of-way width may be expanded by up to 25 feet without Director approval to accommodate full construction right-of-way topsoil segregation and to ensure safe construction where topographic conditions (e.g., side-slopes) or soil limitations require it. Twenty-five feet of extra construction right-of-way width may also be used in limited, non-wetland or non-forested areas for truck turn-arounds where no reasonable alternative access exists.


Project use of these additional limited areas is subject to landowner or land management agency approval and compliance with all applicable survey and permit requirements. When additional areas are used, each one shall be identified and the need explained in the weekly or biweekly construction reports to the FERC, if required. The following material shall be included in the reports:

- a. the location of each additional area by station number and reference to previously filed alignment sheets, or updated alignment sheets showing the additional areas;
- b. identification of the filing at FERC containing evidence that the additional areas were previously surveyed; and
- c. a statement that landowner approval has been obtained and is available in project files.

Prior written approval of the Director is required when the authorized construction right-of-way width would be expanded by more than 25 feet.

B. TOPSOIL SEGREGATION

1. Unless the landowner or land management agency specifically approves otherwise, prevent the mixing of topsoil with subsoil by stripping topsoil from either the full work area or from the trench and subsoil storage area (ditch plus spoil side method) in:

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 9 OF 18

- a. cultivated or rotated croplands, and managed pastures;
 - b. residential areas;
 - c. hayfields; and
 - d. other areas at the landowner's or land managing agency's request.
2. In residential areas, importation of topsoil is an acceptable alternative to topsoil segregation.
 3. Where topsoil segregation is required, the Project must:
 - a. segregate at least 12 inches of topsoil in deep soils (more than 12 inches of topsoil); and
 - b. make **practical** efforts to segregate the entire topsoil layer in soils with less than 12 inches of topsoil.
 4. Maintain separation of salvaged topsoil and subsoil throughout all construction activities.
 5. Segregated topsoil may not be used for padding the pipe, constructing temporary slope breakers or trench plugs, improving or maintaining roads, or as a fill material.
 6. Stabilize topsoil piles and minimize loss due to wind and water erosion with use of sediment barriers, mulch, temporary seeding, tackifiers, or functional equivalents, where necessary.

E. ROAD CROSSINGS AND ACCESS POINTS

1. Maintain safe and accessible conditions at all road crossings and access points during construction.
2. If crushed stone access pads are used in residential or agricultural areas, place the stone on synthetic fabric to facilitate removal.
3. Minimize the use of tracked equipment on public roadways. Remove any soil or gravel spilled or tracked onto roadways daily or more frequent as necessary to maintain safe road conditions. Repair any damages to roadway surfaces, shoulders, and bar ditches.

F. TEMPORARY EROSION CONTROL

The Project will install temporary erosion controls prior to the onset of conditions that could cause erosion (e.g. spring thaw), or when those conditions exist immediately after initial disturbance of the soil.

Temporary erosion controls must be properly maintained throughout construction (on a regular basis) and reinstalled as necessary (such as after backfilling of the trench) until replaced by permanent erosion

controls or restoration is complete.

1. Temporary Slope Breakers

- a. Temporary slope breakers are intended to reduce runoff velocity and divert water off the construction right-of-way. Temporary slope breakers may be constructed of materials such as soil, silt fence, staked hay or straw bales, or sand bags.
- b. Install temporary slope breakers on all disturbed areas, as necessary to avoid excessive erosion. Temporary slope breakers must be installed on slopes greater than 5 percent where the base of the slope is less than 50 feet from waterbody, wetland, and road crossings at the following spacing (closer spacing shall be used if necessary):

<u>Slope (%)</u>	<u>Spacing (feet)</u>
5-15	300
>15-30	200
>30	100

- c. Direct the outfall of each temporary slope breaker to a stable, well vegetated area or construct an energy-dissipating device at the end of the slope breaker and off the construction right-of-way.
- d. Position the outfall of each temporary slope breaker to prevent sediment discharge into waterbodies, or other sensitive environmental resource areas. **Where temporary slope breakers are installed in wetlands, an energy dissipating discharge structure at the end of the breaker will be installed.**


2. Temporary Trench Plugs

Temporary trench plugs are intended to segment a continuous open trench prior to backfill.

- a. Temporary trench plugs may consist of unexcavated portions of the trench, compacted subsoil, sandbags, or some functional equivalent.
- b. Position temporary trench plugs, as necessary, to reduce trenchline erosion and minimize the volume and velocity of trench water flow at the base of slopes.

3. Sediment Barriers

Sediment barriers are intended to stop the flow of sediments and to prevent the deposition of sediments beyond approved workspaces or


	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 11 OF 18

into sensitive resources.

- a. Sediment barriers may be constructed of materials such as silt fence, staked hay or straw bales, compacted earth/snow (e.g., drivable berms across travelways), sand bags, or other appropriate materials.
- b. At a minimum, install and maintain temporary sediment barriers across the entire construction right-of-way at the base of slopes greater than 5 percent where the base of the slope is less than 50 feet from a waterbody, wetland, or road crossing until final restoration is deemed successful as defined in the Project Restoration Plan. Leave adequate room between the base of the slope and the sediment barrier to accommodate ponding of water and sediment deposition.
- c. Where wetlands or waterbodies are adjacent to and downslope of construction work areas, install sediment barriers along the edge of these areas, as necessary, to prevent sediment flow into the wetland or waterbody.

4. Mulch

- a. Apply mulch on all slopes (except in cultivated cropland) concurrent with or immediately after seeding, where necessary to stabilize the soil surface and to reduce wind and water erosion. Spread mulch uniformly over the area to cover at least 75 percent of the ground surface at a rate of 2 tons/acre of straw or its equivalent, unless the local soil conservation authority, landowner, or land managing agency approves otherwise in writing.
- b. Mulch can consist of weed-free straw or hay, wood fiber hydromulch, erosion control fabric, or some functional equivalent.
- c. Mulch all disturbed upland areas (except cultivated cropland) before seeding if:
 - (1) final grading and installation of permanent erosion control measures will not be completed in an area within 20 days after the trench in that area is backfilled (10 days in residential areas), as required in section V.A.1; or
 - (2) construction or restoration activity is interrupted for extended periods, such as when seeding cannot be completed due to seeding period restrictions.
- d. If mulching before seeding, increase mulch application on all

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 12 OF 18

slopes within 100 feet of waterbodies and wetlands to a rate of 3 tons/acre of straw or equivalent.

- e. If wood chips are used as mulch, do not use more than 1 ton/acre and add the equivalent of 11 lbs/acre available nitrogen (at least 50 percent of which is slow release).
- f. Ensure that mulch is adequately anchored to minimize loss due to wind and water.
- g. When anchoring with liquid mulch binders, use rates recommended by the manufacturer. Do not use liquid mulch binders within 100 feet of wetlands or waterbodies, except where the product is certified environmentally non-toxic by the appropriate state or federal agency or independent standards-setting organization.
- h. Do not use synthetic monofilament mesh/netted erosion control materials in areas designated as sensitive wildlife habitat, unless the product is specifically designed to minimize harm to wildlife. Anchor erosion control fabric with staples or other appropriate devices.


V. RESTORATION

A. CLEANUP

- 1. Commence cleanup operations immediately following backfill operations. Complete final grading, topsoil replacement, and installation of permanent erosion control structures within 20 days after backfilling the trench (10 days in residential areas). If seasonal or other weather conditions prevent compliance with these time frames, maintain temporary erosion controls (i.e., temporary slope breakers, sediment barriers, and mulch) until conditions allow completion of cleanup.

If construction or restoration unexpectedly continues into the winter season when conditions could delay successful decompaction, topsoil replacement, or seeding until the following spring, file with the Secretary for the review and written approval of the Director, a winter construction plan (as specified in section III.I).

- 2. A travel lane may be left open temporarily to allow access by construction traffic if the temporary erosion control structures are installed as specified in section IV.F. and inspected and maintained as specified in sections II.B.12 through 14. When access is no longer required, the travel lane **will be deactivated** and the right-of-way will

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 13 OF 18

be restored.

3. Rock excavated from the trench may be used to backfill the trench only to the top of the existing bedrock profile. **Except for agricultural and residential areas, excess trench rock may be spoiled on the right-of-way in such a way as to not impede right-of-way restoration.**
4. Remove excess rock from at least the top 12 inches of soil in all cultivated or rotated cropland, managed pastures, hayfields, and residential areas, as well as other areas at the landowner's request. The size, density, and distribution of rock on the construction work area shall be similar to adjacent areas not disturbed by construction. The landowner or land management agency may approve other provisions in writing.
5. Grade the construction right-of-way to **stable contours with the surface soils in a suitable condition for restoration.**
6. Remove construction debris from all construction work areas unless the landowner or land managing agency approves leaving materials onsite for beneficial reuse, stabilization, or habitat restoration.
7. Remove temporary **synthetic** sediment barriers when replaced by permanent erosion control measures or when **initial revegetation and/or stabilization is complete.**

B. PERMANENT EROSION CONTROL DEVICES

1. Trench Breakers
 - a. Trench breakers are intended to slow the flow of subsurface water along the trench. Trench breakers may be constructed of materials such as sand bags or polyurethane foam. Do not use topsoil in trench breakers.
 - b. An engineer or similarly qualified professional shall determine the need for and spacing of trench breakers. Otherwise, permanent trench breakers shall be installed at the same spacing as and upslope of permanent slope breakers.
 - c. In agricultural fields and residential areas where slope breakers are not typically required, install permanent trench breakers at the same spacing as if permanent slope breakers were required.
 - d. At a minimum, install a permanent trench breaker at the base of slopes greater than 5 percent where the base of the slope is less than 50 feet from a waterbody or wetland and where needed to avoid draining a waterbody or wetland. Install permanent trench breakers at wetland boundaries, as specified in the

Procedures.

2. Permanent Slope Breakers

- a. Permanent slope breakers are intended to reduce runoff velocity, divert water off the construction right-of-way, and prevent sediment deposition into sensitive resources. Permanent slope breakers may be constructed of materials such as soil, stone, or some functional equivalent.
- b. Construct and maintain permanent slope breakers in all areas, except cultivated areas and lawns, unless requested by the landowner, using spacing recommendations obtained from the local soil conservation authority or land managing agency.


In the absence of written recommendations, use the following spacing unless closer spacing is necessary to avoid excessive erosion on the construction right-of-way:

<u>Slope (%)</u>	<u>Spacing (feet)</u>
5 - 15	30
0	200
>15 - 30	10
>30	0

- c. Construct slope breakers to divert surface flow to a stable area without causing water to pool or erode behind the breaker. In the absence of a stable area, construct appropriate energy-dissipating devices at the end of the breaker.
- d. Slope breakers may extend slightly (about 4 feet) beyond the edge of the construction right-of-way to effectively drain water off the disturbed area. Where slope breakers extend beyond the edge of the construction right-of-way, they are subject to compliance with all applicable survey requirements.

3. **Mulch**

- a. Permanent mulch may consist of wood fiber hydromulch, wood chips, granular soils or rock, or some functional equivalent.
- b. The site-specific application of mulch as a permanent erosion control mitigation will be designed by an engineer or similarly qualified professional.
- c. Ensure that mulch is adequately anchored to minimize loss due

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 15 OF 18

to wind and water.

- d. Do not use synthetic monofilament mesh/netted erosion control materials in areas designated as sensitive wildlife habitat, unless the product is specifically designed to minimize harm to wildlife. Anchor erosion control fabric with staples or other appropriate devices.

C. SOIL COMPACTION MITIGATION

1. Test topsoil and subsoil for compaction at regular intervals in agricultural and residential areas disturbed by construction activities. Conduct tests on the same soil type under similar moisture conditions in undisturbed areas to approximate preconstruction conditions. Use penetrometers or other appropriate devices to conduct tests.
2. Plow severely compacted agricultural areas with a paraplow or other deep tillage implement. In areas where topsoil has been segregated, plow the subsoil before replacing the segregated topsoil.

If subsequent construction and cleanup activities result in further compaction, conduct additional tilling.
3. Perform appropriate soil compaction mitigation in severely compacted residential areas.


D. REVEGETATION

The Project shall prepare a project-specific Restoration Plan. The Plan will cover activities after final clean-up.

1. General
 - a. The Project is responsible for ensuring successful revegetation of soils disturbed by project-related activities, except as noted in section V.D.1.b. or in other areas where application of stabilization measures precludes revegetation (such as where a permanent mulch or other ground cover has been installed).
 - b. Restore all turf, ornamental shrubs, and specialized landscaping in accordance with the landowner's request, or compensate the landowner. Restoration work must be performed by appropriately qualified personnel.

2. Soil Additives


Fertilize and add soil pH modifiers in accordance with written recommendations obtained from the local soil conservation authority, land management agencies, or landowner. Incorporate recommended soil pH modifier and fertilizer into the top 2 inches of soil as soon as practicable after application.

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 16 OF 18

3. Seeding Requirements

- a. **Seed bed preparation, soil amendments, and seed mixtures will be customized to Arctic and sub-Arctic climactic zones, ecological regions and soil characteristics.**
- b. Prepare a seedbed in disturbed areas to a depth of 3 to 4 inches using appropriate equipment to provide a firm seedbed. When hydroseeding, scarify the seedbed to facilitate lodging and germination of seed.
- c. Seed disturbed areas in accordance with written recommendations for seed mixes, rates, and dates obtained from the local soil conservation authority or the request of the landowner or land management agency. Seeding is not required in cultivated croplands unless requested by the landowner.
- d. Perform seeding of permanent vegetation within the recommended seeding dates. If seeding cannot be done within those dates, use appropriate temporary erosion control measures discussed in section IV.F and perform seeding of permanent vegetation at the beginning of the next recommended seeding season. Dormant seeding or temporary seeding of annual species may also be used, if necessary, to establish cover, as approved by the Environmental Inspector. Lawns may be seeded on a schedule established with the landowner.
- e. **The Project will adhere to** written recommendations from the local soil conservation authorities, subject to the specifications in section V.D.3.a through V.D.3.d.
- f. Base seeding rates on Pure Live Seed. Use seed within 12 months of seed testing.
- g. Treat legume seed with an inoculant specific to the species using the manufacturer's recommended rate of inoculant appropriate for the seeding method (broadcast, drill, or hydro).
- h. In the absence of written recommendations from the local soil conservation authorities, landowner, or land managing agency to the contrary, a seed drill equipped with a cultipacker is preferred for seed application.

Broadcast or hydroseeding can be used in lieu of drilling at double the recommended seeding rates. Where seed is broadcast, firm the seedbed with a cultipacker or roller after seeding. In rocky soils or where site conditions may limit the effectiveness of this equipment, other alternatives may be

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 17 OF 18

appropriate (e.g., use of a chain drag) to lightly cover seed after application, as approved by the Environmental Inspector.

VI. OFF-ROAD VEHICLE CONTROL


To each owner or manager of forested lands, offer to install and maintain measures to control unauthorized vehicle access to the right-of-way. These measures may include:

- A. signs;
- B. fences with locking gates;
- C. slash and timber barriers, pipe barriers, or a line of boulders across the right-of-way; and
- D. conifers or other appropriate trees or shrubs across the right-of-way.

VII. POST-CONSTRUCTION ACTIVITIES AND REPORTING

A. MONITORING AND MAINTENANCE

1. Conduct follow-up inspections of all disturbed areas, as necessary, to evaluate the success of site stabilization and address landowner concerns. At a minimum, conduct inspections after the first and second growing seasons.
2. **Where revegetation is performed**, revegetation in non-agricultural areas shall be evaluated against performance standards in the Project Restoration Plan.
Continue revegetation efforts until revegetation is successful.
3. Monitor and correct problems with drainage and irrigation systems resulting from pipeline construction in agricultural areas until restoration is successful.
4. Restoration of the right-of-way surface shall be evaluated against performance standards in the Project Restoration Plan, construction debris is removed (unless otherwise approved by the landowner or land managing agency per section V.A.6) and proper drainage has been restored.
5. Routine vegetation mowing or clearing over the full width of the permanent right-of-way in uplands shall not be done more frequently than every 3 years. However, to facilitate periodic corrosion/leak surveys, a corridor not exceeding 10 feet in width centered on the pipeline may be cleared at a frequency necessary to maintain the 10

	APPLICANT'S UPLAND EROSION CONTROL, REVEGETATION, AND MAINTENANCE PLAN	DOCKET NO. CP17-___-000 14-APR-17 REVISION: 0
	PUBLIC	PAGE 18 OF 18

foot corridor in an herbaceous state. In no case shall routine vegetation mowing or clearing occur during the migratory bird nesting season of any year unless specifically approved in writing by the responsible land management agency or the U.S. Fish and Wildlife Service.

6. Efforts to control unauthorized off-road vehicle use, in cooperation with the landowner, shall continue throughout the life of the project. Maintain signs, gates, and permanent access roads as necessary.

B. REPORTING

1. The **Project** shall maintain records that identify by milepost:
 - a. method of application, application rate, and type of fertilizer, pH modifying agent, seed, and mulch used;
 - b. acreage treated;
 - c. dates of backfilling and seeding;
 - d. names of landowners requesting special seeding treatment and a description of the follow-up actions;
 - e. the location of any subsurface drainage repairs or improvements made during restoration; and
 - f. any problem areas and how they were addressed.
2. The **Project** shall file with the Secretary quarterly activity reports documenting the results of follow-up inspections required by section VII.A.1; any problem areas, including those identified by the landowner; and corrective actions taken for at least 2 years following construction.